## TIMETABLE OF WORKS (REWISED)

	DATE	TIME*
Deadline for submitting tenders	15 <sup>th</sup> May 2013	12:00 am CET
Notification of award	16 <sup>th</sup> May 2013	-
Obtaining of all necessary permits (transport, customs, local permits)	23 <sup>th</sup> May 2013 -	-
	03 <sup>th</sup> June 2013	
Site visit	23 <sup>th</sup> May 2013	
Reservation of office space and accomodation	23 <sup>th</sup> May 2013	-
Contract signature	23 <sup>th</sup> May 2013	
Start date	23 <sup>th</sup> May 2013	-
Works on P2, P4, P5, P6, P7, P8, P9, P10, P11, P12, P13	04 <sup>th</sup> June 2013 -	
Daily updates of Hungarian mine information database	21 <sup>th</sup> June 2013	
First inception report (developed by key experts)	14 <sup>th</sup> June 2013	
3 day rest for deminers	22 <sup>th</sup> June 2013 -	
	25 <sup>th</sup> June 2013	
Draft of final report (developed by key experts)	26 <sup>th</sup> June 2013	
Works on P1, P2, P3, P14, P15, P16, P17, P18, P20	26 <sup>th</sup> June 2013 -	
Daily updates of Hungarian mine information database	05 <sup>th</sup> July 2013	
second inception report (developed by key experts)	02 <sup>th</sup> July 2013 -	
2 day rest for deminers	06 <sup>th</sup> July 2013 -	
	07 <sup>th</sup> July 2013	
Works on p18, P19, ,P21, P22, P23, P24, P25, P26	08 <sup>th</sup> July 2013 -	
Daily updates of Hungarian mine information database	19 <sup>th</sup> July 2013	
final report (developed by key experts)	19 <sup>th</sup> July 2013	
Clearing worksite of all markings and demobilisation	19 <sup>th</sup> July 2013	

Provisional date